



INSTALLATION CHECKLIST	DF 502019	VERSION 2
HOME CABLING REQUIREMENTS LEAD IN CONDUITS	Page 1 of 1	August 2020

This document is to be delivered to the Sanctuary Cove Body Corporate office or emailed to enquiries@scove.com.au, a **minimum 2 weeks** prior to your required installation. Failure to do so will result in a delayed installation.

#### Part A - Details

Lot Number/Property Address:

Client Name:

#### Builder Details

Name:

Email Address:

Contact Number:

Please use this checklist in conjunction with the Sanctuary Cove – Home Cabling Lead In Conduit specifications.

#### Part B – Installation Compliance - Please tick box below to confirm compliance

Ref/Section	Description	
3	LIC installed as per specifications	
3.3	LIC installed in accordance to AS/ACIF S009:2006 or its relevant update	
3.3	All changes of direction of the LIC are in accordance to specifications	
3.3	LIC is roped as per specifications	
3.4.1	LIC installed to FTTH NTD as per specifications (External Mounted/Solid wall NTD only)	
3.4.2	LIC installed to FTTH NTD as per specifications (Internal Mounted NTD only)	
3.5	LIC installed in footings as per specifications	
3.6	Contractor certifies LIC installed and compliant with current version of	
4	NTD Earth installed as per specifications	

#### Part C – LIC Installer Certification

I hereby certify, that the cabling has been installed in accordance with all relevant Australian cabling standards and Sanctuary Cove Home Cabling Lead In Conduits - Technical specifications.

<i>Name</i>	<i>Signature</i>	<i>Date</i>
<i>Licence details/information</i>		